

EXTENSION OF TIME PROPOSAL

1	Name of Work	Providing and Supplying of Borewell accosseries to Existing borewells in ward No . 05 Surrounding area byatarayanapura Sub Division
2	Amount of Work Portion	2783348.00
3	Estimated Cost	30.00 Lakhs
4	Name of Contractor	Sri. Madhuraj H.N Contractor, Thirumala Complex, DVG Road, Bagepalli-561207
5	Agreement No	
6	No and date under which work order issued	BBMP/EE/BTP/WO/64/2019-20 Date: 15.07.2019
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	16-01-2020
9	Date of receipt of application in the sub division office	16-01-2020
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	122 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expiry of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	The 160 work work was delayed the 30 day fine may be considered
22	Remarks of the EE with the daily rate of penalty proposed	Para 22 maybe approved


Assistant Engineer
 Ward No. 05(Jakkur)
 ಬಿ.ಬಿ.ಎಂ.ಸಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Executive Engineer
 Byatarayanapura Division, Bangalore-92.


Assistant Executive Engineer
 Byatarayanapura Sub Division, Bangalore-24.
 ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
 ಬಿ.ಬಿ.ಎಂ.ಸಿ. ಬೆಂಗಳೂರು-24


 ಮುಖ್ಯ ಅಭಿಯಂತರರು
 ಯಲಹಂಕ ಪಲಯ
 ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.